



Currently, construction site preparation is on schedule. The excavation and utility work are steadily progressing for the Pentagon Memorial. It is a phase of the project that is expected to be completed early 2007. The ongoing mass excavation for the site range from 7 to 9 feet of soil, which was completed September 2006. The utility work is 85% complete with the final steam line installation in January 2007. The bridging layer will be completed in November 2006 with the engineered fill installation by January 2007. The final layer to be completed prior to Memorial Park construction.



A western view of current site conditions for the Pentagon Memorial project.



The Memorial site after removal of 7 to 9 feet of soil for mass excavation.



Bridging layer work completed November 2006. The work for the final subgrade layer (engineer fill) began in January 2007.



Workers test the fountain (water) return lines for the Memorial Park construction.