



The Pentagon Memorial Park construction is well underway. Currently, the foundations for the Perimeter Bench that surrounds Memorial Park are being formed and poured as the contractor works from the NW corner of the site to the SE corner. The next step will be to begin installing the supply pipe that will be connected to each of the Memorial Unit basins. Laying this grid of supply lines began in mid-July and will continue through the end of the month/beginning of August.

In mid-August, we will see the beginning of the basin installation. These concrete basins are being fabricated in Woodbridge, VA and will begin arriving onsite at the end of July/early August. Because the weight of each basin is 8,600 pounds (comparable to the weight of 2-3 Toyota Camrys), only 8-10 basins can be delivered to the site at one time.



Form work for the Memorial Unit and Age Line footings.



Concrete pour at the western Perimeter Bench.