



The Pentagon Memorial Park construction has begun. The concrete foundation for the park is well underway. Already, the reservation utilities are relocated and the engineered fill is compacted. The layout for the perimeter bench, Age Wall, and Age Lines began in mid April. During the month of May, construction activities included Age Line by Age Line concrete pier forming and pouring. Concurrently, the construction team is preparing to complete the transformer relocation in early June.

Similar to other PENREN construction efforts, the Memorial Project is also focusing on sustainability. The project's sustainable efforts include: site development through reclaimed land development and its proximity to mass transportation; and in high efficiency through low impact mechanical, electrical, and plumbing (fountain) systems. Additionally, the Memorial project teams are tracking erosion and sediment control, stormwater management, and light pollution reduction. The LEED™ credits achieved from this project will contribute to the overall Pentagon Reservation certification.



A view of the northeast corner of the the Pentagon Memorial. The form work for concrete piers are assembled and ready for setting.



A view of the northwest corner of the Memorial. A field-engineer verifies pier formwork and rebar ready for concrete pour of the Memorial's foundation. (NW corner of Memorial)



The work for the engineer fill (soil deposit) that began in January 2007 (right).